

Project Update 5/28/2020

Construction work is still taking place in Phase 1 of the SE 2nd Street Project from SE 12th Avenue to SE 9th Avenue. The Construction crews are currently in the process of installing underground storm drain manholes and utility piping. They will finish curb and gutter installation the first 2 weeks of June 2020. They will then begin preparing the new roadway by placing and compacting aggregate base materials. Final paving is scheduled to be completed by the end of June 2020 before moving to Phase 2 of the project. Traffic control will remain in effect for the duration of the project and will be adjusted as they move into different Phases.